

**Peters Creek Sanitary Authority
Finleyville-Elrama Road Sewer Line Extension
Project Schedule / Status Update
April 2024**

Color Legend:

Completed Tasks
Anticipated Tasks
Next Milestone

***Subject to Change**

Projected Timeline	Duration	March 2023 MOU Schedule		Updated Schedule		Progress / Milestones
		Planning Track	Design / Construction Task	Task	Slippage	
February 23	N/A					2-2-23: PCSA / Union Township (UT) Public Meeting 2-27-23: PCSA Meeting Board Authorized Nor-East / Cooper Aerial Photography and Mapping
March 23	0	Agreement Finalized	Agreement Finalized	Agreement Finalized		3-13-23: LSSE Set Aerial Photography Panels / Points 3-14-23: PCSA Special Board Meeting approving Memorandum of Understanding (MOU) 3-16-23: Nor-East / Cooper Completed Flight 3-14-23 through 3-22-23: LSSE Complete Aerial Control Location Task / Placed PA One Calls 3-22-23: LSSE forward Aerial Control to Nor East / Cooper 3-22-23: LSSE performed Supplemental PA One Call Surveys 3-27-23: PCSA Meeting - Board Approved LSSE Service Order Authorization 3-30-23: Coordinated with PaDEP on Planning Elements
April 23	30					4-4-23: LSSE coordinated meeting with UT and Bankson 4-11-23: Receipt of Aerial Mapping 4-26-23: PCSA and LSSE Conducted Project Field Review
May 23	60					5-22-23: Reviewed Preliminary Design Considerations with PCSA Board (Gilmore and L/S Property)
June 23	90	Draft Act 537 Special Study				6-26-23: Reviewed Final Service Area Address List (Exhibit 13 of MOU) with PCSA Board 6-26-23: Review limiting segment Veronica/Victoria/Rebecca
July 23	120	Advertise Act 537 Special Study				3-27-23 through Mid July: Draft Act 537 Plan Special Study To Accommodate - L / S Alternative
August 23	150	UT Adopt Act 537 Plan		Draft Act 537 Special Study	60	8-17-23: PCSA and LSSE Conducted Field Review of Proposed Alignment 8-18-23: Geotech Proposals received for LS Site, Site Access to be Discussed with PCSA Board at August Meeting 8-28-23: Review Draft Act 537 Plan Special Study with PCSA Board
September 23	180					9-19-23: Joint meeting with UT
October 23	210					9-19-23 through January 2024: Address UT Comments following execution of MOU amendment
November 23	240					10-23-23: Discussed with PCSA Board reports of wildcat sewer parallel to FER 11-20-23: PCSA Board approved relocation of sewer FER due to wildcat sewer 11-20-23: PCSA Board authorized contractor to test pit wildcat sewer 11-21-23: MOU Amendment issued to UT
December 23	270	Receive PaDEP Planning Approval	Submit Amended Part II Permit Application	Execute MOU Amendment		
January 24	300					January: LSSE to submit revised Act 537 Plan and response to UT comments. 1-25-24: Contractor completed wildcat sewer test pit

**Peters Creek Sanitary Authority
 Finleyville-Elrama Road Sewer Line Extension
 Project Schedule / Status Update
 April 2024**

Color Legend:

Completed Tasks
Anticipated Tasks
Next Milestone

***Subject to Change**

Projected Timeline	Duration	March 2023 MOU Schedule		Updated Schedule		Progress / Milestones
		Planning Track	Design / Construction Task	Task	Slippage	
February 24	330			Advertise Act 537 Special Study	210	2-9-24: UT Advertised Act 537 Special Study for 30-day comment
March 24	360			UT Adopt Act 537 Plan	210	March: UT Adopted Resolution
April 24	390		Receive Part II Permit Approval	Submit Act 537 Plan to PaDEP		
May 24	420		Advertise for Bidding			Mid June '23 through May '24: Complete Design / E&S Approvals, etc.
June 24	450		Pre-Construction Meeting	Submit Amended Part II Permit Application*	180	
July 24	480					July '24 through November '24: Workshop Meeting with residents; ROW Acquisition
August 24	510					
September 24	540					9/17/2024: CFA Board Meeting, anticipated LSA Statewide Grant Determination
October 24	570			Receive Part II Permit Approval	180	
November 24	600					
December 24	630		Complete Construction	Advertise for Bidding	210	
January 25	660			Open Bids		
February 25	690			Contract Document Execution		
March 25	720			Pre-Construction Meeting	270	
April 25	750			Start Construction		
May 25	780					
June 25	810					
July 25	840					
August 25	870					
September 25	900					
October 25	930					
November 25	960					
December 25	990			Complete Construction	360	